

Measurement Book

No. C/08

198930

Name of Contractor of nature of Agency M/s. prashanth Road Intraprojects & Developers. pvt. Ltd

Est-cost: 500.00 L

W.O. NO:- EB(PR)/NO/01/15-16 Dt: 20-06-2015

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	<u>Item no. 9:-</u> Earthwork for road way in soil by mechanical means including cutting etc complete as per specification. Qty vide measurement sheet p.no: ① & ② - 1403.84 cum @ Rs 70.00/cum → 98268.49.						
	<u>Item no. 10:-</u> Construction of Granular sub-base by providing close graded material etc complete as per specification. Qty vide measurement sheet p.no: (3 to 4) - 676.98 cum @ Rs 1272.00/cum → 8,61,123.97						8.61,119-00

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measureme 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Item no: (11): providing, laying, spreading and compacting grade bones aggregate to wet mix macadam specification etc complete as per specification. Qty vide Measurement Sheet p.no. (5 to 6) @ Rs 1410.00/cum					744.20 cum → 10,49,38	
	Item no: (12): providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing etc complete. Qty vide Measurement Sheet p.no. (7 to 8) @ Rs 34.50/sqmt					5613.29 sqmt → 1,93,658	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	item no: (29): providing & fixing precast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 100 mm high & 450 mm in length finished in CM 1:3 etc complete. Qty vide Measurement Sheet pro: (17) at Rs 298.00/each 392.00 Nos. 1,16,816 Total Rs 45,62,231 Rs. 75,62,178 Carried Certified that the above work has been satisfactorily as per specification. <i>Account checked & found correct</i> <i>25/4/2018</i> <i>Bundress</i> <i>25/04/18.</i>						

M. A. R. 57 (Rule 116)
Measurement Book

No. C/08

198934

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Audited & Admitted for Rs. Rs. 75,62,178-00 Rs. 71,06,984-00 by Cheque and Rs. 4,55,194-00 Adjustment <i>Accd. Supdt. Project Division B.S.M.P.</i> <i>18/7/18</i>					Total Rs. 3,98,82,672-00 IInd & part-Bill Rs. 3,23,20,494-00 IIIrd & part-Bill Rs. 75,62,178-00 2¹/₂ IT- 15,12,44-00 1¹/₂ Cey. 75,622-00 CBF- 75,62-00 LR- 2,20,766-00 Adjn. 4,55,194-00 Cheque. 71,06,984-00	